

FADC DAQ Connections

2 December 2010

Moller FADC DAQ Connections

FADC module (16 channels, channel 0 is at the BOTTOM)

Signal Name	Input #	Cable #	From	Delay,ns	Comment
Ap_Left_#1	00	f11/2c-d4/5	00	?	Left Scintillator #1 (longest)
Ap_Left_#2	01	f10/3c-d3/4	01	?	Left Scintillator #2 (upper)
Ap_Left_#3	02	f10/4c-d4/4	02	?	Left Scintillator #3 (middle)
Ap_Left_#4	03	f10/1c-d3/3	03	?	Left Scintillator #4 (bottom)
LG_Left_#1	04	f08/1c-d1/15	04	?	Left Calorimeter #1 (upper)
LG_Left_#2	05	f07/3c-d2/14	05	?	Left Calorimeter #2 (middle)
LG_Left_#3	06	f08/2c-d2/15	06	?	Left Calorimeter #3 (middle)
LG_Left_#4	07	f07/1c-d1/3	07	?	Left Calorimeter #4 (bottom)
Ap_Right_#1	08	f11/3c-d3/6	08	?	Right Scintillator #1 (longest)
Ap_Right_#2	09	f11/4c-d4/6	09	?	Right Scintillator #2 (upper)
Ap_Right_#3	10	f13/4c-d4/10	10	?	Right Scintillator #3 (middle)
Ap_Right_#4	11	f05/4c-d2/10	11	?	Right Scintillator #4 (bottom)
LG_Right_#1	12	f07/2c-d2/13	12	?	Right Calorimeter #1 (upper)
LG_Right_#2	13	f07/3c-d1/14	13	?	Right Calorimeter #2 (middle)

LG_Right_#3	14	f08/3c-d1/16	14	?	Right Calorimeter #3 (middle)
LG_Right_#4	15	f05/3c-d1/10	15	?	Right Calorimeter #4 (bottom)

Scaler V560 module (16 channels)

Signal Name	Input #	Cable #	From	Delay,ns	Comment
Clock 100kHz	00	00	00	?	Clock 100kHz from Generator
BCM	01	01	00	?	Beam Current Monitor (VtoF)
HEL	02	02	00	?	Delayed Helicity
MPS	03	03	00	?	Helicity transition gate(T_settle)
Target_Encoder_#1	04	04	00	?	Target position horizontal (VtoF)
Target_Encoder_#2	05	05	00	?	Target position vertical (VtoF)

QDC V792 module (32 channels)

Signal Name	Input #	Cable #	From	Delay,ns	Comment
HEL	00	00	00	?	Delayed Helicity
QRT	01	01	00	?	Quad Pattern(Pattern Sync) gate
GATE	gate	gate	GDG	4ns	Helicity gate for QDC